



TRANSPORTATION AND NATURAL RESOURCES DEPARTMENT

STEVEN M. MANILLA, P.E., COUNTY EXECUTIVE

411 W. 13TH STREET
Executive Office Building, 11th Floor
P.O. BOX 1748
AUSTIN, TEXAS 78767
(512)854.9383

Public Works Capital Improvement Projects (CIP) Summary Table

Steve H. Sun, PE, TNR Engineering Division Manager

Capital Improvement Projects

Capital Improvement Projects (CIP) include the cost of buildings and other structures, infrastructure and capital-related additions, alterations, reconstruction, and installations that have a value of \$5,000.00 or more and an estimated useful life greater than one year.

The Transportation and Natural Resources Department (TNR) works primarily with infrastructures, which are long-lived capital assets that normally are stationary in nature and can be preserved for a significantly greater number of years than most capital assets.

These include the construction of new or reconstruction or improvements of existing facilities that may fall under one of the following:

- New parks development
- Major drainage improvements
- Roads
- Bicycle lanes
- Sidewalk and other pedestrian facilities
- Expansion of the County's bridge system

NOTE:

1. Dates are current targeted dates and depends on other jurisdiction's calendar, and approval process, relocation of existing utilities, etc., and are therefore subject to change. (TBD=To-Be-Determined)

2. Travis County provides this web site information and services "as is" without warranty of any kind, either expressed or implied. Travis County does not warrant the accuracy, authority, completeness, usefulness, timeliness, or fitness for any particular purpose of the web site information or services. Travis County and its officials and employees shall not be liable for any loss or injury cause in whole or in part by its negligence, contingencies beyond its control, or errors or omissions in the web site information or services.

Project	Precinct	Project Description	Design		Right-of-Way		Utility Relocation		Letting & Construction		Fund Source	Contact	
			Start	End	Start	End	Start	End	Start	End			
Arterial "A" (Preliminary Engineering only)	Ron Davis (Pct 1) 854-9111	New MAD 4 arterial between US 290 E and Parmer Ln generally following the MoKan Corridor	Started	Mar-12	TBD	TBD	TBD	TBD	TBD	TBD	2009 CO's for engineering.	Project Manager: Mo Mortazavi, P.E., 854-7589	
Bee Creek Road Improvements	Karen Huber (Pct 3) 854-9333	Widen existing 2-ln road to 4-ln arterial from SH 71 to Highland Blvd.	Started	May-12	TBD	TBD	TBD	TBD	TBD	TBD	97 bond funds for design. Construction and ROW funds TBD.	Project Manager: Tony Valdez, P.E., 854-7567	
Braker Lane I, Ph 1 (TxDOT)	Ron Davis (Pct 1) 854-9111	Realign Decker Lane from US 290 to Lindell Lane	Completed	Completed	Completed	Completed	Completed	Completed	Aug-11	Dec-12	2005 Bond; TXDoT	Project Manager: Tony Valdez, P.E., 854-7567	
Braker Lane I, Ph 2, 3, 4, 5 (public-private-public)	Ron Davis (Pct 1) 854-9111	Extend Braker Ln from realigned Decker Lane to Parmer Ln @ SH 130	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	2005 Bond; Private, City of Austin	Project Manager: Tony Valdez, P.E., 854-7567	
Braker Lane II, Ph 1 & 2 (public-private)	Ron Davis (Pct 1) 854-9111	Extend Braker Lane from FM 973 to Taylor Lane	Started	Nov-11	ROW to be donated by Developer	N/A	TBD	TBD	Dec-11	Apr-13	2005 Bond Funds; Developer funds	Project Manager: Tony Valdez, P.E., 854-7567	
Braker Lane II, Ph 3 & 4 (public-private)	Ron Davis (Pct 1) 854-9111	Extend Braker Lane from FM 973 to Taylor Lane	Started	Aug-12	ROW to be donated by Developer	N/A	TBD	TBD	Dec-12	Apr-16	2005 Bond Funds; Developer funds	Project Manager: Tony Valdez, P.E., 854-7567	
Bridge # 109; Boyce Lane	Ron Davis (Pct 1) 854-9111	Replace or Rehabilitate bridge by TxDot	Postponed, awaiting TxDOT funding									Federal Off-System Funds, CO's or Bond Funds for ROW/Utilities	Project Manager: Mo Mortazavi, P.E., 854-7589
Bridge #113; Old Manor Road	Ron Davis (Pct 1) 854-9111	Replace or Rehabilitate bridge by TxDot	Completed by TxDot	Completed by TxDot	Completed by TxDot	Completed by TxDot	Completed by TxDot	Completed by TxDot	Completed by TxDot	Completed by TxDot	Federal Off-System Funds and 2001 Bond Funds	Project Manager: Mo Mortazavi, P.E., 854-7589	
Bridge #136; Lund Carlson Road	Ron Davis (Pct 1) 854-9111	Replace or Rehabilitate bridge by TxDot	Postponed, awaiting TxDOT funding									Federal Off-System Funds, CO's or Bond Funds for ROW/Utilities.	Project Manager: Mo Mortazavi, P.E., 854-7589
Bridge #155; Old Highway 20	Ron Davis (Pct 1) 854-9111	Replace or Rehabilitate bridge by TxDot	Started	Apr-12	TBD	TBD	TBD	TBD	TBD	TBD	84 bond funds for design. Construction and ROW funds TBD. and future bond funds	Project Manager: Miguel Villarreal, P.E., 854-7586	
Bridge #229; Weis Lane	Sarah Eckhardt (Pre 2) 854-9222	Replace or Rehabilitate bridge by TxDot	Started	Postponed, awaiting TxDOT funding								Federal Off-System Funds, CO's or Bond Funds for ROW/Utilities	Project Manager: Mo Mortazavi, P.E., 854-7589
Bridge #314; Crumley Ranch Road	Karen Huber (Pct 3) 854-9333	Replace or Rehabilitate bridge by TxDot	Started	Postponed, awaiting TxDOT funding								Federal Off-System Funds, CO's or Bond Funds for ROW/Utilities	Project Manager: Mo Mortazavi, P.E., 854-7589
Bridge #315; Hamilton Pool Road	Karen Huber (Pct 3) 854-9333	Replace or Rehabilitate bridge by TxDot	Started	Postponed, awaiting TxDOT funding								Federal Off-System Funds, CO's or Bond Funds for ROW/Utilities	Project Manager: Mo Mortazavi, P.E., 854-7589

Project	Precinct	Project Description	Design		Right-of-Way		Utility Relocation		Letting & Construction		Fund Source	Contact
			Start	End	Start	End	Start	End	Start	End		
Caldwell Lane Drainage	Margaret Gomez (Pct 4) 854-9444	Construct erosion protection system for Caldwell Lane at Lower Colorado River	Started	Sep-11	TBD	TBD	TBD	TBD	Oct-11	May-12	2005 Bond funds available in 2007 & USACOE funds	Project Manager: Tony Valdez, P.E., 854-7567
Decker Lake Road (Public-Private-Public)	Ron Davis (Pct 1) 854-9111	Extend Decker Lake Road from FM 973 to SH 130 SB Frontage Road	Started	Sep-11	ROW To be donated by developer	N/A	N/A	N/A	Oct-11	Dec-12	2005 Bond funds; COA & Developer Funds	Project Manager: Tony Valdez, P.E., 854-7567
Ferguson-Tuscany Way North	Ron Davis (Pct 1) 854-9111	Reconstruct Ferguson from Sprinkle to Wall; Connect Tuscany from Ferguson to	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed, under warranty	COA; BCT; CO's; 84 & 97 Bond Funds	Project Manager: Chiddi N'Jie, P.E., 854-7585
Frate-Barker Road	Karen Huber (Pct 3) 854-9333	Widen to three or four lane section from Brodie to Manchaca	Started	Sep-11	Feb-11	Jan-12	Jul-11	Jan-12	Feb-12	Dec-13	CAMPO funds and CO's	Project Manager: Chiddi N'Jie, P.E., 854-7585
Gattis School Road	Sarah Eckhardt (Pct 2) 854-9222	Construct 4-lane section from CR 122 to east of Huntington Trails/Forest Creek Estates Subdivision	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed, under warranty	Williamson County; 2005 Bond funds	Project Manager: Roger Schuck, P.E., 854-7587
Gilbert Road Extension	Ron Davis (Pct 1) 854-9111	Extend Gilbert Road from FM 969 to Austin's Colony	Started	Apr-12	TBD	TBD	TBD	TBD	May-12	Jul-13	84 bond funds for design. Construction and ROW funds TBD.	Project Manager: Chiddi N'Jie, P.E., 854-7585
Gilleland Crk Trl Phase 3	Sarah Eckhardt (Pct 2) 854-9222	Construct H&B Trail from Heatherwilde to Grand Ave Pky	Completed	Completed	Completed	Completed	N/A	N/A	Completed	Completed, under warranty	CAMPO Funds and CO's	Project Manager: Mo Mortazavi, P.E., 854-7589
Highland Blvd (Public-Private)	Karen Huber (Pct 3) 854-9333	Extend Highland Blvd from Rough Hollow Dr to Bee Creek Rd	Completed	Completed	Completed	Completed	N/A	N/A	Completed	Completed, under warranty	2001 CO's and developer funds	Project Manager: Tony Valdez, P.E., 854-7567
Howard Lane I	Ron Davis (Pct 1) 854-9111	Widen from a two-lane to a four-lane curb and gutter road from Dessau Road to	Completed	Completed	Completed	Completed	Started	on-going	Completed	Completed, under warranty	1984 & 2005 Bond	Project Manager: Chiddi N'Jie, P.E., 854-7585
Howard Lane II (Public-Private-Public)	Ron Davis (Pct 1) 854-9111	Extend Howard Lane from Cameron Road to SH 130	Started	Oct-11	To be donated by land owners	Dec-11	TBD	TBD	Jan-12	Dec-13	CO's; COA; TxDOT; Private.	Project Manager: Tony Valdez, P.E., 854-7567
Hunters Bend/FM 969 Intersection Improvements	Ron Davis (Pct 1) 854-9111	Construct double left turn lanes from north bound Hunters Bend Road to west Bound FM 969	Completed	Completed	TBD	TBD	N/A	N/A	Started	Feb-12	1984 Bond Funds, AFA with TxDOT	Project Manager: Miguel Villarreal, P.E., 854-7586
Imperial Valley Drainage Improvements	Ron Davis (Pct 1) 854-9111	Improve low water crossing bridge/culvert in Imperial Valley subdivision	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed, under warranty	2005 Bond funds	Project Manager: Mo Mortazavi, P.E., 854-7589
Jesse Bohls Road Bridge (#231)	Sarah Eckhardt (Pct 2) 854-9222	Replace bridge and realign approaching roadway	Completed	Completed	Started	Feb-12	TBD	TBD	Mar-12	Mar-13	2005 Bond funds available in 2009	Project Manager: Mo Mortazavi, P.E., 854-7589

Project	Precinct	Project Description	Design		Right-of-Way		Utility Relocation		Letting & Construction		Fund Source	Contact
			Start	End	Start	End	Start	End	Start	End		
Kimbrow Rd/Parsons Rd Bridge (#164)	Ron Davis (Pct 1) 854-9111	Replace bridge and realign approaching roadway	Completed	Completed	Completed	Completed	Completed	Completed	Started	Nov-12	2005 Bond funds	Project Manager: Mo Mortazavi, P.E., 854-7589
Lava Lane Extension	Margaret Gomez (Pct 4) 854-9444	Extend Lava Lane for approx. 1600' and provide turn-arounds.	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed, under warranty	2009 and 2010 CDBG funds	Project Manager: Lee Turner, P.E., 854-7598
Littig Road Drainage(Town of Littig), Ph II	Ron Davis (Pct 1) 854-9111	Drainage infrastructure improvements (channels, culverts, inlets and outfalls)	Completed	Completed	N/A	N/A	N/A	N/A	Completed	Completed	1984 Bonds (In-house crew)	Project Manager: Miguel Villarreal, P.E., 854-7586
McKinney Falls Parkway Extension Ph I & II	Margaret Gomez (Pct 4) 854-9444	Construct two lanes of the proposed 4-lane divided road from William Cannon Dr to Thaxton Ln.	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed, under warranty	2001 Bond	Project Manager: Chiddi N'Jie, P.E., 854-7585
McKinney Falls Parkway Pedestrian Way	Margaret Gomez (Pct 4) 854-9444	Construct pedestrian way on west side from William Cannon to McKinney Falls State Park	Completed	Sep-11	N/A	N/A	TBD	TBD	Oct-11	Aug-12	2001 Bonds for design. Transportation Enhance Program Grant for construction.	Project Manager: Mo Mortazavi, P.E., 854-7589
NE Metro Phase III Amenity Center	Sarah Eckhardt (Pct 2) 854-9222	Construct an amenity center with palyscape, shed, restroom, parking, etc.	Completed	Completed	N/A	N/A	N/A	N/A	Started	May-12	2005 Bond funds	Project Manager: Roger Schuck, P.E., 854-7587
NE Metro Phase III Skate Park	Sarah Eckhardt (Pct 2) 854-9222	Construct a skate park	Completed	Completed	N/A	N/A	N/A	N/A	Started	Mar-12	2005 Bond funds	Project Manager: Roger Schuck, P.E., 854-7587
Onion Creek Greenway	Margaret Gomez (Pct 4) 854-9444	Hike and Bike Trail from FM 973 to Onion Creek confluence with Colorado River	Started	Dec-11	TBD	TBD	TBD	TBD	Jan-12	Jun-13	2001 and 2005 Bond funds and TPWD Grant	Project Manager: Roger Schuck, P.E., 854-7587
Parmer Lane Extension Ph IIB (Public-Private-Public)	Ron Davis (Pct 1) 854-9111	Extend Parmer Ln from Cap Metro RR ROW to Braker Ln Extension	Started	Dec-11	Doantion	N/A	TBD	TBD	Feb-12	Apr-13	2005 Bond funds; COA; Developer Funds	Project Manager: Tony Valdez, P.E., 854-7567
Plainview Estates Water Service Improvements	Ron Davis (Pct 1) 854-9111	Install water service connections for low-to-middle income residents.	Completed	Completed	Completed	Completed	N/A	N/A	Started	May-12	2009 CDBG-ARRA funds	Project Manager: Lee Turner, P.E., 854-7598
Rancho Alto Road Substandard Road	Karen Huber (Pct 3) 854-9333	Improve 500' of Rancho Alto Rd north of FM 1626 to meet County standards for acceptance into County maintained road system.	Completed	Completed	Completed	Completed	Started	Nov-12	Started	Jun-12	1997 Bond Funds	Project Manager: Tony Valdez, P.E., 854-7567

